

ID	Task Name	Act. Start	Act. Finish	% Comp.	Timeline																							
					August	September	October	November	December	January	February	March	April	May	June	July	August	September										
1	Avalon Stratford	7/30/2013	NA	4%	[Gantt chart bars for Avalon Stratford]																							
2					[Gantt chart bars]																							
3	Site Work	7/30/2013	NA	17%	[Gantt chart bars for Site Work]																							
4	Mobilization	7/30/2013	9/12/2013	100%	[Gantt chart bars for Mobilization]																							
5	Mobilization	7/30/2013	8/1/2013	100%	[Gantt chart bars]																							
6	Clear and Grub	8/2/2013	8/15/2013	100%	[Gantt chart bars]																							
7	Erosion Control	8/16/2013	8/29/2013	100%	[Gantt chart bars]																							
8	Strip Top Soil	8/30/2013	9/12/2013	100%	[Gantt chart bars]																							
9	Drill - Blast - Proccess	7/30/2013	10/4/2013	100%	[Gantt chart bars for Drill - Blast - Proccess]																							
10	Blasting Survey	7/30/2013	8/26/2013	100%	[Gantt chart bars]																							
11	Drill & Blast Phase 1 Clubhouse	8/27/2013	9/23/2013	100%	[Gantt chart bars]																							
12	Drill & Blast Phase 2 Bld 4, & Detention Pond	9/16/2013	10/4/2013	100%	[Gantt chart bars]																							
13	Cut and Fills	8/16/2013	NA	38%	[Gantt chart bars for Cut and Fills]																							
14	Import Fill Enter Through Exsting Parking Lot	8/16/2013	NA	50%	[Gantt chart bars]																							
15	Fill Building Bld 5 & Access Road	9/6/2013	NA	80%	[Gantt chart bars]																							
16	Fill Clubhouse , Bld 1, Bld 2 & Bld 3	9/24/2013	NA	20%	[Gantt chart bars]																							
17	Fill Bld 4	NA	NA	0%	[Gantt chart bars]																							
18	Gas - Water - Electric	10/9/2013	NA	0%	[Gantt chart bars for Gas - Water - Electric]																							
19	Gas - Water - Electric Clubhouse, Clubhouse Through GV Between	10/9/2013	NA	0%	[Gantt chart bars]																							
20	Gas - Water - Electric Clubhouse, Between 1 & 2 Through Bld 3	NA	NA	0%	[Gantt chart bars]																							
21	Water In Front Bld 2	NA	NA	0%	[Gantt chart bars]																							
22	Water looped from GV in front of Bld 3 out to Circle	NA	NA	0%	[Gantt chart bars]																							
23	Electric From In Front Of BLD 3 Over To BLD 5	NA	NA	0%	[Gantt chart bars]																							
24	Sanitary	9/24/2013	NA	0%	[Gantt chart bars for Sanitary]																							
25	Sanitary Clubhouse, SMH 4, Tie in Circle Drive	NA	NA	0%	[Gantt chart bars]																							
26	Sanitary Bld 1, SMH 1 - 3	NA	NA	0%	[Gantt chart bars]																							
27	Sanitary From MH 2 out to Circle Drive	10/2/2013	NA	0%	[Gantt chart bars]																							
28	Storm	9/24/2013	NA	0%	[Gantt chart bars for Storm]																							
29	Storm Drainage Phase 1 Front of Clubhouse & Bld 1	NA	NA	0%	[Gantt chart bars]																							
30	Storm Underground Detention Behind Club	NA	NA	0%	[Gantt chart bars]																							
31	Storm Offsite Down Cutspring	NA	NA	0%	[Gantt chart bars]																							
32	Storm Drainage Phase 2 Between Bld 2 & Bld 3 CLCD 22 - 12	NA	NA	0%	[Gantt chart bars]																							
33	Storm Phase 2 In Front Bld 4 CLCD 12 - STM MN 8	NA	NA	0%	[Gantt chart bars]																							
34	Rear Detension Pond Underground Detention Bld 5	10/2/2013	NA	0%	[Gantt chart bars]																							
35	Storm Drainage Phase 2 STM MH 8, Vortechs, through YD 32	NA	NA	0%	[Gantt chart bars]																							
36	Foundation	NA	NA	0%	[Gantt chart bars for Foundation]																							
50	Sidewalk - Curb	NA	NA	0%	[Gantt chart bars for Sidewalk - Curb]																							
55	Paving	NA	NA	0%	[Gantt chart bars for Paving]																							
60	Retaining Walls	NA	NA	0%	[Gantt chart bars for Retaining Walls]																							
68	Fine Grade & Landscape	NA	NA	0%	[Gantt chart bars for Fine Grade & Landscape]																							
75	Clubhouse	NA	NA	0%	[Gantt chart bars for Clubhouse]																							
122					[Gantt chart bars]																							
123	Building #1 (8 apartments)	NA	NA	0%	[Gantt chart bars for Building #1]																							
206					[Gantt chart bars]																							
207	Building #2 (28 apartments)	NA	NA	0%	[Gantt chart bars for Building #2]																							
370					[Gantt chart bars]																							
371	Building #3 (24 apartments)	NA	NA	0%	[Gantt chart bars for Building #3]																							
490					[Gantt chart bars]																							
491	Building #4 (28 apartments)	NA	NA	0%	[Gantt chart bars for Building #4]																							
654					[Gantt chart bars]																							
655	Building #5 (42 apartments)	NA	NA	0%	[Gantt chart bars for Building #5]																							
818					[Gantt chart bars]																							
819	Secondary Buildings	NA	NA	0%	[Gantt chart bars for Secondary Buildings]																							
828					[Gantt chart bars]																							