



WEEKLY EROSION CONTROL INSPECTION

PROJECT:	Avalon Bay Stratford, CT	DATE:	November 1, 2013
CONTRACTOR:	AMEC	PROJECT NO.:	86 16038
PREPARED BY:	Ken Kohlbrenner, PE	REPORT NO.:	12
SIGNATURE:		PERMIT NO.:	IWWA #2001-9(M)

1. Initial Remarks/Comments:

Light rain (0.11") last 24 hours. No erosion channels, ponding, or discharge evident.

Stormwater system installation continues. Infiltration area 410 is installed and STMH 37 (waiting on RCP pipe for connection from STMH 37 to existing brick CB in State ROW.

STMH 27, CLCB 23, CCB 27, CLCB 28, and CLCB 24 all set and piped, with pipes grouted into structures.

2. Weather and Site Conditions:

<i>Time</i>	<i>Precipitation</i>	<i>Skies</i>	<i>Air Temp</i>	<i>Ground/Pavement Moisture</i>
3:30 PM	None	Partly Coudy	65°	Damp

3. Did observations reveal work *not* in compliance with the Erosion Control Plan?

Yes No

If yes, explain and describe action taken.

4. Are the erosion and sediment control measures in place adequately installed to capture sediment in run-off from the site?

Yes No

Comment: NA



WEEKLY EROSION CONTROL INSPECTION

5. Walk around the site perimeter to identify areas where sediment may escape from the site. Do areas to be disturbed drain to an area where sediment will be captured by silt fencing, hay bales, catch basins or equal measure?

Yes No

Comment: NA

6. Are previously disturbed areas in need of hydro-seeding or manual seeding?

Yes No

Comment: NA

7. Do disturbed areas drain to a drainage swale, sediment basin or protected stormwater systems?

Yes No

Comment: NA

8. Are the construction vehicle entrances/exits free of sediment, mud or trash?

Yes No

Comment: Construction entrance should be repaired with additional stone.

9. Are erosion channels visible in the project area?

Yes No

Comment: NA



WEEKLY EROSION CONTROL INSPECTION

10. Is dust control water spraying required?

Yes No

Occurring as required? Yes No

Comment: Dust control water is continuously being sprayed onsite and from construction entrance up to rock crushing site on Nutmeg Lane.

11. Are there disturbed areas that could cause ponding of run-off, other than a sediment basin?

Yes No

Comment: NA

12. Are the silt fences installed as shown on the Erosion and Sediment Control Drawing?

Yes No

Comment: NA

13. Additional Comments/Areas of Concern:

Photographs to be Attached to Form as Needed